



# WEEKLY FIELD REPORT

**Project:** John Wesley Church - Renovations  
**From:** Matt Bobo  
**Date:** 6/26/26

Team –

Below is an update on the project along with photos for your review.

## **This Week:** Dates 6/22/26 to 6/26/26

- Mobilization (site fence, connex, dumpster, etc)
- Make safe for demo @ sanctuary, RRs, & foyer (elec, fire alarm, plumbing, HVAC)
- Temp protection in sanctuary
- Temp lighting @ foyer & adjacent RRs
- Pew removal in sanctuary
- Stage platform demo
- Begin flooring demo in sanctuary
- Begin ceiling demo in RRs, foyer, & welcome center

## **Next Week:** Dates 6/29/26 to 7/3/26

- Complete flooring demo in sanctuary
- Complete ceiling & wall demo in RRs, foyer, 2<sup>nd</sup> floor
- Saw cut trench @ sanctuary for A/V lines (pending floor box layout)
- Continue electrical make safe & temp lighting @ welcome center
- Continue ceiling demo @ welcome center

## **Urgent Pending Items:**

- A/V layout / requirements @ sanctuary chancel (floor boxes & floor monitor)
- Existing floor boxes in sanctuary under pews (staying or going?)

## **General Notes:**

- n/a

**Weather:**

- n/a

**Photos:**

















