



WEEKLY FIELD REPORT

Project: John Wesley Church - Renovations
From: Matt Bobo
Date: 8/7/26

Team –

Below is an update on the project along with photos for your review.

This Week: Dates 8/3/26 to 8/7/26

Sanctuary:

- Set new floor boxes/pour back @ block outs
- Cap & re-route ductwork @ chancel
- Resecure pony walls
- Begin pew anchor bolt work

2nd Floor Podcast:

- n/a

Foyer/Corridor:

- Complete fur out framing
- Begin sheetrock @ ceiling fur outs

RRs 113 & 114:

- Cap UG sanitary & reroute OH condensate line
- Concrete pour back @ UG plumbing
- Wall layout

Cry Room:

- Concrete pour back @ UG plumbing

RRs 109 & 110:

- Concrete pour back @ UG plumbing
- Wall layout

Welcome Center:

- Continue ceiling fur downs
- Begin sheetrock @ ceiling fur downs
- Continue OH MEP rough-in

Kitchen:

- Wall layout

Bridal Suite:

- n/a

Next Week: Dates 8/10/26 to 8/14/26

Sanctuary:

- Begin organ pony wall framing (leaving 2 sides open for organ install)
- Complete electrical/AV rough-in @ organ
- Begin sleepers @ chancel subfloor
- Begin decking/blocking @ AV/choir booths
- Paint Walls

2nd Floor Podcast:

- n/a

Foyer/Corridor:

- Complete fur out framing @ ceiling
- Continue sheetrock @ fur downs
- Continue OH MEP rough in

RRs 113 & 114:

- Frame walls
- Begin MEP rough in

Cry Room:

- Frame walls
- Begin MEP rough in

RRs 109 & 110:

- Frame walls
- Begin MEP rough in

Welcome Center:

- Complete ceiling fur downs
- Continue wall framing
- Continue MEP rough in
- Continue sheetrock @ ceiling fur downs
- Measure for storefront frames

Kitchen:

- Frame walls
- 1-side sheetrock
- Begin MEP rough in

Bridal Suite:

- n/a

Urgent Pending Items:

- Official approval of revised layouts @ Welcome Center
- Reroute/organize OH data/low voltage wiring in open ceiling area @ Welcome Center (area to receive paint only)
- Axis to provide base pricing for Sanctuary revisions (drum enclosure, stage stairs, choir booth, podcast booth partition wall)
- Approval to proceed w/ framing change requests from church (choir booth/stairs/etc)

Pending Items:

- Floor box selections for monitor & stage (options in submittal)
- Axis to provide pricing for demo/rebuild of exterior chapel walls system

General Notes:

- n/a

Photos:























