



WEEKLY FIELD REPORT

Project: John Wesley Church - Renovations
From: Matt Bobo
Date: 9/11/26

Team –

Below is an update on the project along with photos for your review.

This Week: Dates 9/7/26 to 9/11/26

Sanctuary:

- Begin millwork @ stage/booths
- Begin LVT flooring @ stage
- Begin reinstallation of pews (where able)
- Tape/float @ AV & choir booths

2nd Floor Podcast:

- Complete sheetrock
- Begin tape/float

Foyer/Corridor:

- Complete tape/float @ walls/ceilings
- Continue OH MEP rough in

RRs 113 & 114:

- Complete can light fixtures
- Complete sheetrock @ ceilings
- Complete tape/float @ ceilings

Cry Room:

- Complete tape/float

RRs 109 & 110:

- Complete can light fixtures
- Complete sheetrock @ ceilings
- Complete tape/float @ ceilings

Welcome Center:

- Complete tape/float @ walls/ceilings (minus entry)
- Complete insulation @ new duct work
- Begin ceiling grid @ high ceilings

Kitchen:

- Complete tape/float

Bridal Room:

- Begin wall patch & t/f @ RR
- Skim coat @ removed wall coverings
- Begin prime paint

Next Week: Dates 9/14/26 to 9/18/26

Sanctuary:

- Continue millwork @ stage/booths
- Complete LVT flooring @ stage
- Continue reinstallation of pews (where able)
- Prime paint @ AV & choir booths
- Carpet @ AV & choir booths

2nd Floor Podcast:

- Complete tape/float
- Prime paint walls
- Begin ceiling grid

Foyer/Corridor:

- Complete OH MEP rough in
- Complete prime paint walls/ceilings
- Continue ceiling grid

RRs 113 & 114:

- Prime paint ceilings
- Floor prep & begin tile

Cry Room:

- Prime paint walls
- Ceiling grid



RRs 109 & 110:

- Prime paint ceilings
- Floor prep & begin tile

Welcome Center:

- Misc wall/ceiling touch ups
- Continue ceiling grid @ high ceilings

Kitchen:

- Prime paint walls
- Ceiling grid

Children's Entrance Area:

- Reroute OH ductwork @ low ceiling
- Sheetrock patch back @ rated ceiling area

Bridal Room:

- Complete wall touch ups
- Prime paint

Urgent Pending Items:

- Any additional AV, security, or data wiring/rough-in required by JWMC's service providers (that's not already accounted for in MEP drawings).

Generator Update:

- As of Monday morning (9/14), the chiller is still in testing and has not been shipped. We will keep you updated and adjust installation as needed to not affect Sunday service.

Pending Items:

- Floor box selections for monitor & stage (Axis to provide floor box housing info to Reed)

General Notes:

- Axis to provide site logistics & start date for exterior work.
- Axis to provide schedule for Chapel work.
- Axis to look into tube steel support @ AV booth for AV equipment.
- Mom group meetings in courtyard room on 1st & 3rd Wednesday of each month (9-11am).

Photos:

























