



WEEKLY FIELD REPORT

Project: John Wesley Church - Renovations
From: Matt Bobo
Date: 9/18/26

Team –

Below is an update on the project along with photos for your review.

This Week: Dates 9/14/26 to 9/18/26

Sanctuary:

- Continue millwork @ stage/booths
- Continue LVT flooring @ stage
- Continue reinstallation of pews (where able)
- Prime paint @ AV & choir booths
- Carpet @ AV & choir booths
- Frame fur outs for ductwork @ stage

2nd Floor Podcast:

- Complete tape/float
- Prime paint walls

Foyer/Corridor:

- Complete OH MEP rough in
- Complete prime paint walls/ceilings
- Continue ceiling grid

RRs 113 & 114:

- Prime paint ceilings
- Floor prep & begin tile

Cry Room:

- Prime paint walls
- Ceiling grid

RRs 109 & 110:

- Prime paint ceilings
- Complete tile



Welcome Center:

- Misc wall/ceiling touch ups
- Continue ceiling grid & fixture supports @ high ceilings

Kitchen:

- Prime paint walls
- Ceiling grid

Children's Entrance Area:

- Reroute OH ductwork @ low ceiling
- Sheetrock patch back @ rated ceiling area

Bridal Room:

- Complete wall touch ups
- Prime paint

Next Week: Dates 9/21/26 to 9/25/26

Sanctuary:

- Complete millwork @ stage/booths
- Complete LVT flooring @ stage
- Sheetrock, tape/float, & paint @ duct fur outs.
- Continue reinstallation of pews (where able)

2nd Floor Podcast:

- Ceiling grid

Foyer/Corridor:

- Complete ceiling grid
- Paint HM door frames

RRs 113 & 114:

- Finish paint ceiling
- Casework

Cry Room:

- Casework



RRs 109 & 110:

- Complete tile
- Casework

Welcome Center:

- Continue misc wall/ceiling touch ups
- Continue ceiling grid @ high ceilings
- Continue casework

Kitchen:

- Begin casework

Children's Entrance Area:

- Fire tape @ rated sheetrock ceiling
- Begin ceiling grid

Bridal Room:

- Begin finish paint

Exterior Site Work:

- Begin prep/safety

Urgent Pending Items:

- Any additional AV, security, or data wiring/rough-in required by JWMC's service providers (that's not already accounted for in MEP drawings).

Generator Update:

- Chiller is still in testing w/ estimated ship date of 9/22. As of now, we are planning on installation/start up the week of the 9/28.

Pending Items:

- Floor box selections for monitor & stage

General Notes:

- Exterior site work scheduled to begin Monday 9/28.
- Axis to provide site logistics plan & exterior site work schedule.
- Axis to provide schedule for Chapel work.
- Mom group meetings in courtyard room on 1st & 3rd Wednesday of each month (9-11am).

Photos:































