



WEEKLY FIELD REPORT

Project: John Wesley Church - Renovations
From: Matt Bobo
Date: 8/21/26

Team –

Below is an update on the project along with photos for your review.

This Week: Dates 8/17/26 to 8/21/26

Sanctuary:

- Begin sleepers/plywood decking over concrete @ chancel
- Continue decking/blocking @ AV/choir booths
- Complete carpet installation (minus booths)

2nd Floor Podcast:

- n/a

Foyer/Corridor:

- Continue sheetrock @ fur downs
- Continue OH MEP rough in

RRs 113 & 114:

- Continue MEP rough in
- Continue blocking @ walls

Cry Room:

- Layout for entry door/wall
- Continue MEP rough in
- Blocking @ wall
- One-side sheetrock

RRs 109 & 110:

- Continue MEP rough in
- Continue blocking @ walls

Welcome Center:

- Layout for addt'l ceiling fur down framing
- Complete wall framing
- Continue sheetrock/T&F @ ceiling fur downs

- Continue blocking @ walls
- Continue MEP rough-in:
 - Continue electrical rough-in
 - Begin insulation @ new duct work
 - Reroute/organize OH fire alarm wires for new device layout

Kitchen:

- Begin wall framing
- Begin MEP rough in

Bridal Suite:

- n/a

Next Week: Dates 8/24/26 to 8/28/26

Sanctuary:

- Complete plywood decking @ chancel/stage
- Complete choir booth rework & decking
- Blocking & sheetrock @ AV & choir booths
- Complete flooring prep & carpet install
- Begin reinstallation of pews (where able)

2nd Floor Podcast:

- Begin wall framing @ podcast room (pending pricing/approval)

Foyer/Corridor:

- Complete fur down framing per RFI 16 (pending approval)
- Continue OH MEP rough in

RRs 113 & 114:

- Complete MEP rough in
- Complete blocking @ walls
- Begin cement board @ walls

Cry Room:

- Complete wall framing
- Complete MEP rough in
- Complete sheetrock

RRs 109 & 110:

- Continue OH rough in
- Complete MEP wall rough in
- Complete blocking @ walls
- Begin cement board @ walls



Welcome Center:

- Complete fur down framing (pending RFI 16 pricing/approval)
- Complete wall framing
- Complete sheetrock @ ceiling fur downs (pending RFI 16)
- Continue blocking @ walls
- Continue MEP rough-in:
 - Complete electrical rough-in
 - Complete insulation @ new duct work
 - Begin ductwork @ open ceiling area

Kitchen:

- Complete wall rough-in
- Complete blocking @ walls
- Continue OH rough in
- Begin wall cover

Bridal Suite:

- n/a

Urgent Pending Items:

- Revised MEP drawings for changes @ Welcome Center/RRs/Kitchen/Corridor
- Any additional AV or data wiring in walls (that's not already accounted for in MEP drawings)

Pending Items:

- Floor box selections for monitor & stage (options in submittal)
- Axis to provide pricing for demo/rebuild of exterior chapel walls system

General Notes:

- n/a

Photos:





























