



WEEKLY FIELD REPORT

Project: John Wesley Church - Renovations
From: Matt Bobo
Date: 8/28/26

Team –

Below is an update on the project along with photos for your review.

This Week: Dates 8/24/26 to 8/28/26

Sanctuary:

- Complete plywood decking @ chancel/stage
- Complete choir booth rework & decking

2nd Floor Podcast:

- n/a

Foyer/Corridor:

- Complete MEP & FA wall rough in
- Reroute OH condensation line & raise ductwork (to allow for ceiling fixtures)
- Continue OH MEP rough in

RRs 113 & 114:

- Complete MEP rough in @ walls
- Continue blocking @ walls

Cry Room:

- Complete wall framing
- Complete MEP rough in
- Continue sheetrock

RRs 109 & 110:

- Complete MEP rough in
- Complete blocking @ walls
- Begin cement board @ walls



Welcome Center:

- Complete addt'l fur down framing
- Complete wall framing
- Continue blocking @ walls
- Continue MEP rough-in:
 - Continue electrical rough-in
 - Continue insulation @ new duct work

Kitchen:

- Complete wall rough-in
- Complete blocking @ walls
- Continue OH rough in
- Begin wall cover

Bridal Suite:

- n/a

Next Week: Dates 8/31/26 to 9/4/26

Sanctuary:

- Blocking & sheetrock @ AV & choir booths
- Begin reinstallation of pews (where able)

2nd Floor Podcast:

- Close in wall framing/sheetrock @ podcast room

Foyer/Corridor:

- Complete sheetrock @ walls
- Begin tape/float @ walls
- Continue OH MEP rough in

RRs 113 & 114:

- Complete OH pipe insulation
- Complete blocking @ walls
- Complete cement board @ walls
- Begin ceiling framing

Cry Room:

- Complete sheetrock
- Begin tape/float

RRs 109 & 110:

- Complete cement board @ walls
- Begin ceiling framing

Welcome Center:

- Complete blocking @ walls
- Complete sheetrock @ walls & fur downs
- Continue tape/float @ walls/ceiling
- Complete MEP rough-in:
 - Complete electrical rough-in
 - Complete insulation @ new duct work

Kitchen:

- Complete sheetrock @ walls
- Begin tape/float

Bridal Suite:

- n/a

Urgent Pending Items:

- Revised MEP drawings for changes @ Welcome Center/RRs/Kitchen/Corridor
- Any additional AV or data wiring in walls (that's not already accounted for in MEP drawings)

Pending Items:

- Floor box selections for monitor & stage (options in submittal).

General Notes:

- Axis to provide site logistics plan for exterior construction.
- Church stage signing is scheduled for next Sunday 9/6.
- Mom group meeting in courtyard room on Wed 9/2 (9-11am)

Photos:



































