

## **Heart & Soul Project Schedule**

### **March 1 – April 31**

\*Permit required and/or required inspection

Architectural drawings (2-3 weeks) – [DONE 3/16/2023](#)

Permitting (county 2 weeks) – [Submitted 3/22/2023](#)

Permitting (State Plumbing 6weeks) – (to be submitted by plumbing contractor mid-April)

Contractor Bids

Plumbing and Mechanical- Walgast Plumbing and B&B Plumbing

Electrical – Hanson, Hannay, Dales, H&L

Septic – Rotz, Leland

Well – TroutWells

### **May 1 – June 30**

\*Truss fix (church)

Lay out floorplan (Tim)

Concrete saw cuts and dig trenches (church)

Attic insulation

\*Plumbing underground

### **July 1 – August 15**

Concrete replaced (church)

Stain concrete (church) + clear seal coat on prep and bathroom areas

\*Frame walls (church)

\*Add two emergency exit doors and change out one door (church)

Install sidewalks

Landscaping minimum (grading and turf repair only)

### **July 15 – September 15**

\*Electrical rough in

\*Plumbing rough in

\*Mechanical rough in

### **May 1 – October 31**

\*Utilities (well, septic, electrical, Propane tank)

Renovation of Well (youth center), future Bride and Groom area is slated for October 2023 (Budget and schedule review, what is feasible)

### **September 15 – January 30**

Drywall (church) and taping

Optional fireplaces

Install new interior doors (church)

Exterior storefront doors

Exterior emergency exit doors

Tile bathroom walls (church)

Bathroom stalls (church)

Cabinets and countertops (church)

Plumbing fixtures and final inspection

Mechanical and final inspection

Electrical and final inspection

Parking lot repair and stripping

Awnings???

Building final inspection (January 30<sup>th</sup>)

Equipment/Furniture install (church)

Decorate interior

Website is built and launched/Marketing campaigns begin

**SOFT GRAND OPENING!!! (February 14<sup>th</sup>, 2024)**

**GRAND OPENING to the public (April 2024)**