



WEEKLY FIELD REPORT

Project: John Wesley Church - Renovations
From: Matt Bobo
Date: 7/10/26

Team –

Below is an update on the project along with photos for your review.

This Week: Dates 7/6/26 to 7/10/26

Sanctuary:

- Work towards confirming AV & electrical requirements for conduits/devices
- Begin moving pews out of sanctuary for reupholstery

2nd Floor Podcast:

- Complete wall & ceiling demo
- Complete flooring demo

Foyer:

- Complete ceiling & wall demo

RRs 113 & 114:

- Complete fixture & wall demo
- Layout for u/g plumbing tie-in

Cry Room:

- Wall demo
- Layout for u/g plumbing to sink

Corridor/Welcome Center/RRs/Etc:

- Continue electrical make safe & temp lighting
- Continue ceiling, wall, & flooring demo

Bridal Room:

- Carpet demo

Next Week: Dates 7/13/26 to 7/17/26

Sanctuary:

- Begin stage layout & construction
- Begin u/g electrical & AV rough-in

2nd Floor Podcast:

- Begin elec/data rough-in

Foyer/Corridor:

- n/a

RRs 113 & 114:

- Sawcut/demo for u/g plumbing tie-in

Cry Room:

- Sawcut/demo for u/g plumbing tie-in
- U/G plumbing rough-in for sink

RRs 109 & 110:

- Complete wall demo
- Layout for walls & u/g plumbing tie-in
- Sawcut/demo for u/g plumbing tie-in

Welcome Center:

- Complete electrical make safe & temp lighting
- Complete ceiling, wall, & flooring demo
- Begin wall layout

Urgent Pending Items:

- Axis to get w/ church regarding floor box types @ monitor & stage
- Axis to look into reusing existing floor outlets in Sanctuary

Offline AC Issue:

- AC units went off-line Tuesday due to a controls wire becoming separated @ splice in the ceiling during demo. Separated wire was located by K&R tech and reconnected on Thursday. Appeared that wires were previously spliced and taped together w/ electrical tape. Doesn't appear that wire nuts were used which may explain how the disconnection went unnoticed.

Due to the amount of demo involved, it made sense to keep doors open and use fans to allow exit point for airborne debris dust. Now that we are finished w/ the majority of demo we will keep doors closed as much as possible.

General Notes:

- The exterior wall envelope inspection @ Chapel is currently scheduled for Wednesday 7/22.
- Axis to coordinate w/ roofer on exterior work schedule/roof access.

Weather:

- n/a

Photos:

































