



WEEKLY FIELD REPORT

Project: John Wesley Church - Renovations
From: Matt Bobo
Date: 7/31/26

Team –

Below is an update on the project along with photos for your review.

This Week: Dates 7/27/26 to 7/31/26

Sanctuary:

- Complete AV & choir booth framing
- Complete electrical/AV rough-in @ AV booth
- Demo ceiling mounted speakers above chancel
- Demo soffit/masonry openings & prep for mech ductwork
- Demo stairs adjacent stage

2nd Floor Podcast:

- n/a

Foyer/Corridor:

- Continue fur out framing @ ceiling

RRs 113 & 114:

- Complete U/G plumbing & backfill

Cry Room:

- Complete U/G plumbing & backfill

RRs 109 & 110:

- Core 2 grade beams for u/g plumbing rough-in

Welcome Center:

- Continue ceiling fur downs
- Begin prep for OH mech rough-in
- Church began OH data/switch installation

Bridal Room:

- n/a

Next Week: Dates 8/3/26 to 8/7/26

Sanctuary:

- Begin organ pony wall framing (leaving 2 sides open for organ install)
- Complete electrical/AV rough-in @ organ
- Cap & re-route ductwork @ chancel
- Begin sleepers @ chancel subfloor
- Begin decking/blocking @ AV/choir booths

2nd Floor Podcast:

- n/a

Foyer/Corridor:

- Complete fur out framing @ ceiling
- Begin wires for ceiling grid

RRs 113 & 114:

- Concrete pour back @ UG plumbing (Thurs/Fri)

Cry Room:

- Concrete pour back @ UG plumbing (Thurs/Fri)

RRs 109 & 110:

- Complete U/G plumbing rough-in & backfill
- Concrete pour back @ UG plumbing (Thurs/Fri)

Welcome Center:

- Complete ceiling fur down
- Continue wall framing
- Continue prep for OH mechanical
- Begin sheetrock @ ceiling fur downs
- Begin wires for ceiling grid

Urgent Pending Items:

- Floor box selections for monitor & stage (options in submittal)
- Final confirmation of revised layouts @ Welcome Center
- Official direction for framing change requests from church (choir booth/stairs/etc)
- Sanitary to Bridal RR issue/solution (Axis pricing 3 options)
- Axis to provide pricing demo/rebuild of exterior chapel walls system

General Notes:

- Church would like to remove dividing wall in bell choir booth & revise stairs @ stage for wider walkway. MWT to provide revised layout.

Weather:

- n/a

Photos:





















