



WEEKLY FIELD REPORT

Project: John Wesley Church - Renovations
From: Matt Bobo
Date: 10/2/26

Team –

Below is an update on the project along with photos for your review.

This Week: Dates 9/28/26 to 10/2/26

Sanctuary:

- Complete millwork @ stage/booths
- Continue LVT flooring @ stage
- Begin wood base
- Continue reinstallation of pews (where able)

2nd Floor Podcast:

- Complete ceiling grid

Foyer/Corridor:

- Complete ceiling grid
- Begin MEP trim out
- Begin lay-in ceiling tile

RRs 113 & 114:

- Finish paint ceiling
- Complete casework/countertops

Cry Room:

- Begin casework/countertops

RRs 109 & 110:

- Continue casework/countertops

Welcome Center:

- Continue ceiling grid @ high ceilings
- Continue casework/countertops

- Begin light fixtures
- Continue finish paint

Kitchen:

- Begin casework
- Finish ceiling grid

Children's Entrance Area:

- Complete ceiling grid

Bridal Room:

- n/a

Next Week: Dates 10/5/26 to 10/9/26

Sanctuary:

- Complete wood base
- Complete LVT flooring @ stage
- AV booth countertop
- Continue reinstallation of pews (where able)

2nd Floor Podcast:

- Complete light fixtures
- Casework/countertops
- Begin prep/flooring

Foyer/Corridor:

- Continue MEP trim out
- Continue lay-in ceiling tile
- Begin floor prep/LVT

RRs 113 & 114:

- Begin plumbing fixtures

Cry Room:

- Complete casework/countertops
- Floor prep/carpet

RRs 109 & 110:

- Complete casework/countertops



Welcome Center:

- Complete ceiling grid @ high ceilings
- Complete casework/countertops
- Continue light fixtures
- Continue finish paint
- Begin storefront frames

Kitchen:

- Complete casework/countertops
- Install waterlines

Children's Entrance Area:

- Light fixtures

Bridal Room:

- Floor prep/LVT

Chiller:

- Start up (Monday)

Exterior Site Work:

- Tree demo (Monday)
- Begin saw cut/demo (Wednesday)

Urgent Pending Items:

- Any additional AV, security, or data wiring/rough-in required by JWMC's service providers (that's not already accounted for in MEP drawings).

Pending Items:

- Floor box selections for monitor & stage

General Notes:

- Structural engineer to provide column bracing/support recommendations @ exterior Chapel wall.
- MWT to provide exterior Chapel wall options for Axis to price.
- Axis to provide schedule for Chapel work.
- Mom group meetings in courtyard room on 1st & 3rd Wednesday of each month (9-11am).
- Tuesday funeral @ 3pm

Photos:

































